

MONITORING PROGRES KONSTRUKSI JALAN TOL NON TRANS JAWA

No	Ruas	BUJT	Seksi	Panjang (km)	Progres Tanah Bebas (%)	Progres Konstruksi (%)			Target Operasi	Biaya		
						Rencana (%)	Realisasi (%)	Deviasi		Investasi	Konstruksi	Tanah
1	Ciawi - Sukabumi	PT Trans Jabar Tol	Seksi I (Ciawi - Cigombong)	15,35	100	100	100	0	Des-18	Rp. 7,77 T	Rp. 4,17 T	Rp. 824 M
			Seksi II (Cigombong - Cibadak)	11,9	59	0	0	0	2019			
			Seksi III (Cibadak - Sukabumi Barat)	13,7	0	0	0	0				
			Seksi IV(Sukabumi Barat - Sukabumi Timur)	13,05	0	0	0	0				
			Total	54	41,43	28,43	28,43	0				
3	Cileunyi - Sumedang - Dawuan	PT Citra Karya jabar Tol	Seksi 1: Cileunyi – Ranca Kalong	10,57	65,86	24,02	19,94	-4,08	Desember 2018	Rp. 8,41 T	Rp. 5, 58 T	-
			Seksi 2 Phase I : Ranca Kalong– Sumedang	6,35	100	100	100	0	PHO 4 Agustus 2017			
			Seksi 2 Phase II : Ciherang - Sumedang	10,7	92	78,62	66,36	-12,26	Mar-19			
			Total	27,62	88,98	62,64	56,33	-6,31				
			Seksi 3: Sumedang – Cimalaka (BUJT)	4,05	94,68	72,15	69,23	-2,92	Sep-19			
			Seksi 4: Cimalaka – Legok (BUJT)	8,2	9,04	0	0	0	>2020			
			Seksi 5: Legok – Ujung Jaya (BUJT)	14,9	0	0	0	0				
			Seksi 6: Ujung Jaya – Dawuan (BUJT)	6,07	16,3	0	0	0				
			Total	33,22	16,75	8,8	8,44	-0,36				
4	Krian - Legundi - Bunder - Manyar	PT Waskita Bumi Wira	Seksi 1: Krian – Kademean Mengganti	9,45	99,23	68,34	80,44	-12,1	Desember 2018	Rp. 10,03 T	Rp. 3,25 T	Rp. 1,11 T
			Seksi 2: Kedamean Mengganti – Boboh	13,53	97,31	77,11	76,42	-0,69	Agustus 2019			
			Seksi 3: Boboh – Bunder	6,02	100	90,52	90,34	-0,18	>2019			
			Seksi 4 : Bunder – Manyar	9,39	0	41,13	34,77	-6,36				
			Total	38,39	98,99	68,25	69,4	1,15				
5	Pandaan - Malang	PT Jasamarga Pandaan Malang	Seksi I (Pandaan - Porwadadi)	15,35	88,48	100	99,96	-0,04	April 2019	Rp. 5,97 T	Rp. 3,81 T	Rp. 1,35 T
			Seksi II (Purwodadi - Lawang)	7,4	96,16	100	99,84	-0,16				
			Seksi III (Lawang - Singosari)	8,25	98,4	100	100	0				
			Seksi IV (Singosari - Pakis)	5,1	96,67	99,19	81,94	-17,25				
			Seksi V (Pakis - Malang)	2,38	87,48	65,13	36,78	-28,35	Jun-18			
			Total	38,48	93,25	96,29	91,32	-1,56				
6	Balikpapan - Samarinda	PT Jasamarga Balikpapan Samarinda	Seksi 1: Balikpapan KM 13 – Samboja (APBD)	22,03	99,67	100	100	0	Seksi I – IVA Maret 2019	Rp. 9, 97 T	Rp. 6,54 T	-
			Seksi 2: Samboja - Muara Jawa	30,98	99,13	86,3	86,97	-0,67				
			Seksi 3: Muara Jawa - Palaran	17,5	100	97,29	99,79	2,5				
			Seksi 4: Palaran - Samarinda	17,95	99,61	83,99	83,97	-0,02	Seksi IVB Juli 2019			
			Seksi 5: Balikpapan – Bandara Sepinggan (APBN Loan China)	11,09	94,75	83,74	88,99	5,25	Agustus 2019			
			Total	99,35	98,96	86,35	87,12	0,76				
7	Manado - Bitung	PT Jasamarga Manado Bitung	Seksi I (Ring Road Manado – Sukur –Airmadidi)	14	99,77	99,96	91,82	-8,18	Mei 2019	Rp. 5,12 T	Rp. 3,27 T	Rp. 713 M
			Segmen IA (Maumbi – Suwaan)	7	PHO	PHO	PHO					
			Segmen IB (Sukur – Tumaluntung)	7	98,53	100	81,2	-188				
			STA 7+000 s/d STA 9+700	2,7	100	100	100	0				
			STA 9+700 s/d STA 11+700	2	99,13	100	100	0				
			STA 11+700 s/d STA 14+000	2,3	100	100	100	0				
			Simpang Susun Airmadidi	4,1	100	100	100	0				
			Akses Jalan Nasional, Smpg Tondano	3,14	99,58	100	100	0				
			Seksi II (Airmadidi - Bitung)	25	89,2	72,62	38,82	-33,8	Desember 2019			
			Segmen IIA (Paslaten – Watudambo II)	11,5	99,85	100	87,78	-12,22				
			Segmen IIB (Sagerat – Pateten)	13,5	83,8	60	16,25	-43,75				
			Total	39	92,21	80,72	58,29	-16,21				
8	Serang - Panimbang	PT Wijaya Karya Serang Panimbang	Porsi BUJT	50,68	17,79	10,1	7,12	-2,88	01 Desember 2019	Rp. 11,38 T	Rp. 6,96 T	Rp. 907 M
			Segmen 1 STA 0+000-10+000	10	90,17	3,35	13,67	-2,12				
			Segmen 2 STA 10+000-20+000	10	0	0	0	0				
			Segmen 3 STA 20+000-30+000	10	0	0	0	0				
			Segmen 4 STA 30+000-40+000	10	0	0	0	0				
			Segmen 5 STA 40+000-50+677	10	0	0	0	0				
			Porsi Pemerintah	33	0	0	0	0				
			Total	83,68	0,41	0,43	0,41	11,17				
			Porsi BUJT						November 2019			
			Seksi 1 (Serang- Rangkasbitung)	26,5	95		40,94	40,94				
			Seksi 2 (Rangkasbitung- Cileleas)	24,17	39		0	0	Agustus 2019			
			Total	50,67	68,33		21,34	21,34				
			Porsi Pemerintah						Agustus 2019			
			Seksi 3 (Cileles-Panimbang)	33	41	-	-	-				
			Total	33	-	-	-	-				

Jalan Tol Beroperasi

Jalan Tol Konstruksi