

MONITORING PROGRES KONSTRUKSI JALAN TOL JABODETABEK

No	Ruas	BUJT	Seksi	Panjang (km)	Progres Tanah Bebas (%)	Progres Konstruksi (%)			Target Operasi	Biaya		
						Rencana (%)	Realisasi (%)	Deviasi		Investasi	Konstruksi	Tanah
1	Bekasi - Cawang - Kp Melayu	PT Kresna Kusuma Dyandra Marga	Seksi 1	1a: 1,8	81,48	90,26	89,6	-0,66	Apr-18	Rp. 7,20 T	Rp. 4,78 T	Rp. 449 M
			(Casablanca - Jaka Sampurna)	1a+1b: 1,59					Nov-17			
			TOTAL	8,5								
			Seksi 2	2d+2e+2f :	0	52,21	37,09	-15,12	2021			
			(Jaka Sampurna - Duren Jaya)	4,12								
			TOTAL	16,01					60,53			
2	Cinere - Jagorawi	PT Translingkar Kita Jaya	Seksi 1 (Jagorawi-Raya Bogor)	3,7	100	100	100	0	Operasi 2012	Rp. 2,62 T	Rp. 1,11 T	Rp. 930 M
			Seksi 2 (Raya Bogor – Kukusan)	5,5	99,99	97,24	97,24	0	Mar-19			
			Seksi 2A (Margonda - Cisalak)	3,5	99,98	96,59	96,59	0				
			Seksi 2B (Kukusan - Margonda)	2	100	98,38	98,38	0				
			Seksi 3 (Kukusan - Cinere)	5,5	8,41	0	0	0	>2019			
			TOTAL	14,7	65,73	61,55	61,55	0				
3	Depok - Antasari	PT Citra Waspphutowa	Seksi 1:	5,8	93,02	100	100	0	Sep-18	Rp. 2,99 T	Rp. 1,46 T	Rp. 769 M
			Antasari – Brigif/Cinere									
			Seksi 2:	6,3	84,27	85,13	48,55	-36,6	Jul-19			
			Brigif – Sawangan									
			Seksi 2A:	2,7	99,94	97,6	89,98	-7,62				
			Brigif – Krukut									
			Seksi 2B:	3,6	74,77	52,22	7,26	-44,96				
			Krukut – Sawangan									
			Seksi 3:	9,5	0	0	0	0	>2019			
			Sawangan - Bojonggede									
TOTAL	21,6	49,56	51,69	41,01	-10,68							
4	Cimanggis - Cibitung	PT Cimanggis Cibitung Tollways	Seksi IA: Junction Cimanggis - On/Off Ramp Jatikarya	3,17	95,62	94,23	85,25	-8,98	Feb-19	Rp. 4,52 T	Rp. 1,62 T	Rp. 1,31 M
			Seksi II: On/Off Ramp Jatikarya - Junction Cibitung	22,04	67,67	60,11	32,05	-28,06	Des-19			
			TOTAL	52,21	71,18	64,4	38,74	-25,66				
5	Cibitung - Cilincing	PT Cibitung Tanjung Priok Portways	Seksi 1	12,77	94,02	91,8	70,58	-21,22	Jun-19	Rp. 4,22 T	Rp. 2,50 T	Rp 4,31 T
			SS Cibitung – SS Telaga Asih									
			Seksi 2	6,05	90,52	88,91	77,62	-11,29	Nov-19			
			SS Telaga Asih – SS Tambung Utara									
			Seksi 3	10,64	76,14	56,61	40,14	-16,47				
			Tambun Utara – Taruma Jaya									
			Seksi 4	4,56	22,97	20,43	0	-20,43				
			Taruma Jaya - Cilincing									
TOTAL	34,01	78,1	70,67	52,92	-17,75							
6	Serpong - Balaraja	PT Trans Bumi Serbaraja	Seksi 1: BSD – Legok (pekerjaan tanah)	11,3	81	0	0	0	2019	Rp. 6,03 T	Rp. 2,7 T	Rp. 1,75 T
			Seksi 2: Legok – Tugaraksa Selatan	10,7		0	0	0				
			Seksi 3: Tigaraksa Selatan - Balaraja	17,8		0	0	0				
			TOTAL	39,8		0	0	0				
7	Bogor Ring Road	PT Marga Sarana Jabar	Seksi 1: Sentul – Kedung Halang	3,9	100	100	100	0	29-Nov-11	Rp. 2,049 T	Rp. 529 M	Rp. 77M
			Seksi 2: Kedung Halang – Simpang Yasmin	4,6	100	100	100	0				
			Seksi 2A: Kedung Halang – Kedung Badak	2	100	100	100	0	28 Mei 2011			
			Seksi 2B: Kedung Badak – Simpang Yasmin	2,6	100	100	100	0	Jun-18			
			Seksi 3: Simpang Yasmin - Darmaga	4,5	0	0	0	0				
			Seksi 3A: Simpang Yasmin - Kayu Manis	3	0	0	0	0	2020			
			Seksi 3B: Kayu Manis - Salabenda	1,5	0	0	0	0	2021			
			TOTAL	13	71,36	71,36	71,36	0				
8	Cengkareng - Batu Ceper - Kunciran	PT Jasamarga Kunciran	Seksi I (Kunciran – Tirtayasa)	2,04	31,06	64,96	55,8	-9,16	Desember 2019	Rp. 3,5 T	Rp 1,34 T	-
			Seksi II (Tirtayasa – Benten Betawi)	3,52	49,48	58,11	36,46	-21,46				
			Seksi III (Benteng Betawi – H.Sastranegara)	6,57	82,69	67,1	50,79	-16,31				
			Seksi IV (H.Sastranegara – SS Benda)	2,06	88,78	77,2	78,5	1,3				
			TOTAL	14,19	63,96	66,38	54,02	-12,37				
9	6 Tol Dalam Kota jakarta		Seksi A:	9,3	80,43	31,02	28,3	-2,72	April 2019 (Sunter - Pulo Gebang)	-	-	-
			Klp.Gading -P.Gebang									
			Sub Seksi A1	0,9	0	0	0	0				
			Sub Seksi A-2	8,4	0	0	0	0				
			Seksi B :	9,5	0	0	0	0				
			Semanan - Grogol									
			Seksi C :									
			Grogol – Klp. Gading	12,4	0	0	0	0				
			TOTAL	31,1	24,05	9,26	8,45	-0,81				
10	Jakarta - Cikampek II Elevated	PT Jasamarga Jalanlayang Cikampek	Seksi I : Cikunir – Bekasi Barat	2,94	99,52	99,52	70,04	-29,48	Okt-19	Rp. 16,233 T	Rp. 11,668 T	-
			Seksi II : Bekasi Barat – Bekasi Timur	3,42								
			Seksi III : Bekasi Timur - Tambun	4,40								
			Seksi IV : Tambun - Cibitung	3,30								
			Seksi V : Cibitung – Cikarang Utama	4,66								
			Seksi VI : Cikarang Utama – Cikarang Barat	1,96								
			Seksi VII : Cikarang Barat - Cibatu	3,11								
			Seksi VIII : Cibatu – Cikarang Timur	3,00								
			Seksi IX : Cikarang Timur – Karawang Barat	9,58								
			TOTAL	36,37								
11	Serpong - Cinere	PT Cinere Serpong Jaya	Seksi I : Serpong IC – Pamulang IC	6,5	87,57	89,18	70,34	-18,84	Maret 2019	Rp. 2,219 T	Rp. 0,881 T	-
			Seksi II : Pamulang IC – Cinere IC	3,65	74,3	65,82	40,64	-25,18	juni 2019			
			TOTAL	10,14	79,23	80,66	61,87	-18,79				
12	Kunciran - Serpong	PT Marga Trans Nusantara	Seksi I: Kota Tangerang Selatan	6,72	97,99	94,84	90,56	-4,28	Apr-19	Rp. 3,48 T	Rp. 0,76 T	-
			Seksi II: Kota Tangerang	4,42	99,96	99,28	97,24	-2,04				
			TOTAL	11,14	98,7	96,43	92,95	-3,48				
13	Jakarta - Cikampek II Selatan	PT Jasamarga Japek Selatan	Seksi I (SS Jatiasih - SS Bantar Gebang)	5,75	0	0	0	0	Rp. 14,69 T	Rp. 8,89 T	Rp. 10,8 T	
			Seksi II (SS Bantar Gebang - SS Setu)	4,4	0	0	0	0				
			Seksi III (SS Setu - SS Sukaragam)	9,15	0	0	0	0				
			Seksi IV (SS Sukaragam - SS Taman Mekar)	15,7	0	0	0	0				
			Seksi V (SS Taman Mekar - SS Kuta Negara)	19,3	0	0	0	0				
			Seksi VI (SS Kuta Negara - SS Sadang)	7,2	0	0	0	0				
			TOTAL	64	0	0	0	0				

Jalan Tol Beroperasi

Jalan Tol Konstruksi